

NAVRATRA UTSAV ELECTRICITY SUPPLY MAINTAINANCE

Uninterrupted Supply In Navratra

- 33 KV Malumbra and 33 KV Osmanabad ,double supply if one fails other backup.
Tree Cutting of both the lines done
- 11 KV Urban feeder and 11 KV VIP feeder available in mandir premises for 24 hrs supply.
11 Kv VIP and Urban Tree cutting done and AB Switch Maintenance
- All feeder maintenance completed and DTC maintenance is in progress .

APPOINTMENT OF ENGINEER

- Mr Ajay. V. Gavde ,Assistant Engineer
,subdivision Tuljapur, Contact No 7875249475
- Mr.Mahesh .M .Singh,Assistant
Engineer,Tuljapur Urban section ,Contact No
7875762234
- Mr Kiran Naragude Assistant Engineer
,Tuljapur R 1 section, Contact No 7875762233
- Mr Kiran Naragude Assistant Engineer
,Tuljapur R 1 section, Contact No 7875762232
- Mr.Ram .B.Utage,Junior Engineer office
Subdivision Tuljapur ,Contact No 7875249178

Line Staff Shift Schedule In Mandir

Shift Schedule from 12/09/2017 to 6/10/2017

Time	Name	Contact No
00 a.m to 8 am	Rode B.H	7875254572
8 am to 4 P.M	B.D Kadam	7875254594
4 P.M to 12 P.M	Salnuke D.V	7875253243

CONTROL ROOM

Landline Number: 02471242052

Mobile Nos: 7875253472
 7875762234

Maintenance and Transformer Capacity

- In mandir Premises two Transformer of 200 KVA and 300 KVA ,sufficient to take the load .
- 100 KVA transformer in Urban Feeder in operation In Navratra ,last year same was used for emergency jumps are left to join.
- Stand by cable is kept ready with cable kit.
- For Distribution Box door order is given for welding and fitting.

- Replacement of cable in front of mandir is done .
- Guarding of 11 kv line on ghatshil road done
- Stringing of LT line is done on Tuljapur Khurd Road and tree cutting
- New Pole are Installed on Bhavani road and Khatkal Galli to remove service wires .

THANK YOU